Due to at Ot office at Microbiological	

Project Name: Project Artemis																								
Project Staffing Worksheet																								
#		Schedule		January	February	March	April	May	20 June	July	August	September	October	November	December	lanuary	February	March		2025 May	June	July	August	September
1	Preconstructin	Contourio		1	1 1	1	1 1	1	-	July	August	ooptombol	000000		Boooniboi	sandary	losidaly	indi on	, b.u	may	Juno	July	idguot	boptombol
2	Design Permitting			1	1	1	1 1	1	1	. 1												+		
4	Construction						<u> </u>	1	1	. 1	1	1	1	1	1	1	1	1	. 1	. 1	. 1	. 1	1	1
					•		Field	Leaders	hip											•				
#	Name	Title	Role and Responsibility	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September
			Lead Superintedent responsible for end to end planning and execution of work to meet the																					
1	Joe Slate	Sr. Superintendent	project requirements MEP Systems superintendent ensuring scope			25%	6 100%	100%	5 100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
2	Jeff Waggoner	Superintendent	installation timeline and quality is aligned with project requirements.					100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	5 100%	100%	100%
			Structure/ Finishes superintendent ensuring																					
			scope installation timeline and quality is																					
3	TBD	Superintendent	aligned with project requirements.					0%	50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
4	TBD	Field Engineer	Support MEP systems installation and quality control.					0%	5 0 %	0%	50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	50%		
			Support structure and finishes installation and																					
5	ТВD	Field Engineer	quality control.				100%	100%	5 100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	5 100%	100%	100%
6	TBD	Dedicated HSE site representativ	Onsite safety leader for TWF and trade partner teams.					0%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	,		
			TWF corporate support for field leaders and																					
7	Shannon Patterson	General Superintendent	trade partners.				15%	10%	5 10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	5 10%		
			Includes regular site visits to review safety performance and plans for upcoming high-risk																					
8	Nathan Heppler	Corporate HSE officer	activities.				10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%		
				I	4	<u> </u>													<u> </u>	<u> </u>				
						F	Project Ma	inageme	nt Staff															
			Overall project team leader and TWF																					
1	Matt Taylor	Project Director	representative to project owner.				75%	75%	5 75%	75%	75%	75%	75%	75%	75%	75%	75%	75%	75%	75%	75%	50%		
			Overall project cost management leader also																					
			providing management oversight for site,				5000	1000	1000	10000	1000	1000	1000	1000	100%	40000	100%	1000	4000	1000	1000	100%	100%	100%
2	Andy Zimmerman	Project Executive	structure and finish scopes of work. Project management oversight for all MEP				50%	100%	5 100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	5 100%	100%	100%
3	TBD	Project Manager	systems installation.				50%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	5 100%	50%	
			Support for the MEP systems installation team																					
			including submittals, RFIs and other project				5000		1000	10000	1000	1000	1000	1000	100%	40000	100%	1000	4000	1000	1000	100%		
4	Christian Brinkley	Project Engineer	admin requirements. Structure/ Finishes Management/ LEED				50%	75%	5 100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
			Support including submittals, RFIs and other																					
5	TBD	Project Engineer	project admin requirements.							50%	75%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	5 100%	100%	50%
6	Kathy Slate	Accounting/ Contract Admin	Project coordinator supporting onsite team.				50%	100%	5 100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
			Overall preconstruction leader through the completion of the project subcontractora and																					
7	Ben Eberle	Company Executive	material buy-out.	100%	100%	100%	50%	50%	50%	25%	15%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%
			Support for estimate preparation and																					
8	Darion Campbell	Assistant Precon PM/ Estimator	subcontractor buy-out.	100%	100%	100%	50%	50%	50%	,														
9	Doug Reader	Sr. Estimator	Project estimate preparation leader	100%	100%	100%	50%	50%	50%	,														
			Project architect and design manager including																					
4.0	Out in Dalam 1.1	Dustant Aughting	leadership and coordination of all design																				4.000	
10	Craig Polancich	Project Architect	consultants.	100%	5 100%	100%	6 100%	100%	5 100%	25%	15%	10%	10%	10%	10%	10%	10%	10%	10%	10%	10%	5 10%	10%	10%
			Project VDC leadership providing project sequencing, logistics, safety and other project																					
11	Randy Hood	VDC Coordinator	support.				50%	50%	50%	5													25%	
			Support project design manager including												-									
12	Mark Oakley	Project Design Support	CAD/ REVIT needs.	100%	100%	100%	6 100%	100%	5 100%															

1/30/2024

Project Artemis

Date:

Project Name:

STAFFING PLAN